

Mrs. Nidhee Jain's Bungalow

Project Summary — 17 May 2026

Parties

- **Owner:** Mrs. Nidhee Ishant Jain
- **PMC:** Shah Brothers Associates / Arth Shah Project Manager (PAN GBTPS2421F, B-27 Samarpan Park, Vadodara 390025). Lock-and-key PMC fee ■6,00,000.
- **Architect:** Hitesh Chokshi & Associates
- **Interior:** Mercury Creators (C-5 Vat Prad Duplex, Atladra-Sun Pharma Road, Vadodara 390020). Contract ■21,34,000 ex-GST.
- **Site:** Plot P3, Sangath Bungalow, behind GEB Office, Sama Savli Road, Vadodara 390008

Property layout (5 bedrooms + utility rooms)

Ground Floor: Living room, Dining room, Kitchen, Mother's room

First Floor: Master bedroom (parents), Kids room, Guest / Multipurpose room, Temple room, Storage

Second Floor: Office + Meditation room

Construction status (SBA)

- Start: 1 April 2025 · Original committed completion: **Dec 2025** (baseline 1) · Revised: **End Jan 2026** (baseline 2 — also elapsed) · Current target per agreement: 300 working days ≈ end-March 2026
- Today's date: 17 May 2026 — project in overrun against both baselines and contractual target
- Delay penalty per agreement: ■2,000/day (leverage only; not budgeted)
- Defect liability: 21 years for termite, leakage, wall cracks, structural defects

Money picture

Item	Amount
SBA Construction contracted	■69,18,606
SBA paid to date	■61,93,842
SBA balance pending	■7,24,764
Mercury Interior contract (ex-GST)	■21,34,000
Mercury paid	■8,00,000
Mercury balance (incl. GST)	■17,18,120
Window finalised (ex-GST)	■8,10,000
Painting finalised	■3,20,000 (cap ■3,50,000)
Adjustments / credits due to homeowner	—■4,79,120
50% GST refund (window + PMC + interior)	—■2,72,481
9% PMC commission on window — fully transferred back	—■72,900

Three timeline baselines for SBA

- **Baseline 1:** Dec 2025 (originally committed) — elapsed by ~5 months

- **Baseline 2:** End Jan 2026 (first revision) — elapsed by ~3.5 months
- **Contractual:** 300 working days from 1 Apr 2025 $\approx$ end-March 2026 — elapsed by ~6 weeks

Open items requiring resolution

1. Reconcile ■4,79,120 of contractor adjustments (UG Tank, Cement excess, Elevation labour, Outside Infra) in writing with SBA.
2. Lock Mercury GST rate in writing (currently agreement says 'discussed at finalisation'; assume 18%).
3. Get itemised window quote — verify 50% GST refund mechanism and 9% PMC commission return.
4. Lock painting start date with SBA's identified contractor (■3.2L, max ■3.5L; putty done).
5. Schedule balcony balustrade installation (63 items from Ambaji procured, ■54K spent).
6. Confirm SBA's commitment to 10% saving promise; current data shows promise met on civil works.
7. Two different GST numbers in trackers — ■1,72,346 'waived' vs ■1,30,129 'credit' — reconcile.